

ID	Task Name	Duration	Start	Finish	May	June	July	August	September	October	November	December	January	February	March	April	May
1	<b>CT SIM (SWWCC)</b>	<b>239 days</b>	<b>Fri 24/05/24</b>	<b>Wed 23/04/25</b>													
2	Project Board sign-off case	1 day	Fri 24/05/24	Fri 24/05/24													
3	Singleton's Senior Leadership Team (SLT)	5 days	Fri 24/05/24	Thu 30/05/24													
4	BCSG	9 days	Fri 24/05/24	Wed 05/06/24													
5	BCAG	8 days	Fri 07/06/24	Tue 18/06/24													
6	Management Board	1.8 wks	Fri 07/06/24	Wed 19/06/24													
7	Health Board	3 wks	Fri 05/07/24	Thu 25/07/24													
8	Submit case to WGov	1 day	Fri 26/07/24	Fri 26/07/24													
9	External scrutiny & approval	2 mons	Mon 29/07/24	Fri 20/09/24													
10	Enter Contract	1 wk	Mon 23/09/24	Fri 27/09/24													
11	Decommissioning	2 wks	Mon 30/09/24	Fri 11/10/24													
12	Installation	18 wks	Mon 14/10/24	Fri 14/02/25													
13	Clinical & Technical Commissioning	9 wks	Mon 17/02/25	Fri 18/04/25													
14	<b>Operational</b>	<b>1 day</b>	<b>Mon 21/04/25</b>	<b>Mon 21/04/25</b>													
15	Lessons Learned (3mths post fully operational)	1 day	Tue 22/04/25	Tue 22/04/25													
16	Post Project (12mths post fully operational)	1 day	Wed 23/04/25	Wed 23/04/25													